

# CARNEYS POINT TOWNSHIP SEWERAGE AUTHORITY

## RESOLUTION 2025-37


### RESOLUTION AUTHORIZING CHANGE ORDER NUMBER 1

**WHEREAS**, the Carneys Point Township Sewerage Authority ("CPTSA") Engineer has prepared a change order (Change Order #1), with respect to the Delaware Avenue Pump Station PGSA Interconnection, to reflect the as-built quantities for material/services that were deducted and/or added during the construction of this project, which are more particularly described in the said Change Order attached hereto; and

**WHEREAS**, the change order presented for approval will decrease the Contract Amount by \$50,047.81; and

**WHEREAS**, the changes for the project are recommended by the CPTSA Engineer in his letter dated May 12, 2025.

**NOW THEREFORE BE IT RESOLVED** by the CPTSA that aforesaid Change Order #1 for the Delaware Avenue Pump Station PGSA Interconnection is approved.

  
~~Kenneth Brown, Chairman~~  
 Pat Bomba, Vice Chairman  
 Date of Adoption: May 20, 2025

Committee	Moved	Seconded	Y	N	Abstain	Absent
Mr. Bomba			✓			
Mr. Basile	✓		✓			
Mr. Brown						✓
Mr. Newton		✓	✓			
Dr. Racite			✓			

Change Order No. 1




Date of Issuance: May 12, 2025 Effective Date: May 20, 2025  
 Owner: Carneys Point Sewerage Authority Owner's Contract No.:  
 Contractor: Perna Finnigan, Inc. Contractor's Project No.: 1702C001  
 Engineer: Sickels & Associates, Inc. Engineer's Project No.: CPSA-138  
 Project: Delaware Avenue Pump Station PGSA Interconnection Contract Name:

The Contract is modified as follows upon execution of this Change Order:

Description: The Change Order consists of items that were reevaluated for efficiency and reduced manufacturing lead time. There are reductions for the elimination of the stormwater improvement which is being addressed with grading. An air vault was eliminated with the equipment included within the meter vault. There was a reduction in the amount of open cut trenching with an increase in the directional drill. Certain lengths of force main material type were changed with the reduction in open trench construction.

Attachments: [List documents supporting change]

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES [note changes in Milestones if applicable]
Original Contract Price: \$ 937,372.70	Original Contract Times: Substantial Completion: April 11, 2025 (120 Days) Ready for Final Payment: May 11, 2025 (150 Days) days or dates
[Increase] [Decrease] from previously approved Change Orders No. ___ to No. ___: \$	[Increase] [Decrease] from previously approved Change Orders No. ___ to No. ___: Substantial Completion: Ready for Final Payment: days
Contract Price prior to this Change Order: \$ 937,372.70	Contract Times prior to this Change Order: Substantial Completion: April 11, 2025 (120 Days) Ready for Final Payment: May 11, 2025 (150 Days) days or dates
[Increase] [Decrease] of this Change Order: \$ (50,047.81)	[Increase] [Decrease] of this Change Order: Substantial Completion: July 13, 2025 (60 Days) Ready for Final Payment: July 28, 2025 (75 Days) days or dates
Contract Price incorporating this Change Order: \$ 887,324.89	Contract Times with all approved Change Orders: Substantial Completion: July 13, 2025 (60 Days) Ready for Final Payment: July 28, 2025 (75 Days) days or dates

RECOMMENDED:	ACCEPTED:	ACCEPTED:
By: 	By: 	By: 
Title: Project Engineer	Title: Vice Chairman	Title: Vice President
Date: 05/12/2025	Date: 5/20/2025	Date: 05/12/2025

Approved by Funding Agency (if applicable)

By: \_\_\_\_\_ Date: \_\_\_\_\_  
 Title: \_\_\_\_\_